Name of the work:

Improvements to roads and drains at Kattigenahalli main & cross Sirisinagara Nirantara layout Sri Krishna Garden, Shivashankara layout, varaha layout, Bindhu layout ; & Surrounding areas in ward NO - 05

Job code - 005-20-000094

work order NO: BBMP/EE/BTP/W.O/ 120/2020-21

NEWZEN CONSULTANT Bangalore

30/09/2020

→ Removing of slabs for Bindu layout RHS, LHS, 1st cross road 2nd cross Road, 3rd cross road.
→ Excavation for Bindu layout RHS, LHS, 1st, 2nd cross road

1/10/2020

→ Removing of Slabs for varaha layout RHS, LHS 1st, 2nd, 3rd 4th cross Road.
→ Excavation for Bindu layout RHS, LHS 3rd cross road, & Varha layout 1st 2nd cross Road.

2/10/2020

→ Removing of Slabs for varha layout 5th, cross Road LHS RHS, Shivshankar layout 1st, 2nd, 3rd, 4th cross Road.
→ Excavations for varha layout 3rd cross, 4th cross Road.

NEWZEN CONSULTANT Bangalore

3/10/2020

→ Excavation for Varha layout 5th Cross Road, 6th cross Road
→ Removing for slabs Kattigenhalli 1st cross Road, 2nd cross Road LHS, RHS.

4/10/2020

→ Excavation for shivshankar layout LHS, RHS, 1st, 2nd cross road.
→ Removing for slabs Srinagar RHS, LHS. Cross Road, 1st 2nd cross Road.

5/10/2020

→ Removing for slabs Alpha school, Road, RHS, LHS Sri Krishna Garden main road RHS.

NEWZEN CONSULTANT Bangalore

→ Excavation for shivashankar layout 4th cross Road RHS, LHS.
→ providing granite slabs Bindu layout 1st, 2nd, 3rd cross Road.

→ 6/10/2020

→ Excavation for kattigenahalli 1st, 2nd, cross Road.
→ providing granite slabs varaha layout 1st, 2nd 3rd, 4th cross road

7/10/2020

→ Excavation for Sriinagar LHS, RHS, cross Road, 1st cross Road 2nd, cross Road.

→ providing granite slabs shivashankara layout RHS, LHS 1st 2nd 3rd, 4th cross Road.

NEW JEN CONSULTANT Bangalore

8/10/2020

→ Excavation for Alpha school Road. 1, 2
→ providing granite slabs Kattigenahalli, 1st, 2nd cross Road.

9/10/2020

→ providing granite slabs Srinagar cross Road, 1st, 2nd cross Road

10/10/2020

→ providing granite slabs Alepha school Road Sri Krishna Garden main Road
→ Excavated for Sri Krishna Garden SS m culvert.

11/10/2020

→ Excavated for Kattigenahalli 2nd main road,
→ laying of PCC Bindu Layout 1st cross, 2nd RHS. LHS road. Sri Krishna Garden

NEW CONSULTANT Bangalore

laying of flagging course bottom cons
Bindu layout 1st, 2nd cross road
providing pcc for Kattigenahalli
2nd main road.
→ pcc laying for Bindu layo

12/10/2020

→ providing granite for SSM college
wall Sri Garden main road
→ laying of flagging course bottom
concrete Bindu layout 2nd cross
road.
→ laying of Bindu layout
1st cross road
2nd cross road

13/10/2020

→ laying of flagging course
Bindu layout 3rd cross road

NEWLIN CONSULTANT Bangalore

laying for CISB Birdu lay out 3rd cross road, varaha layout 1st cross road.

14/10/2020

laying of flagging course varaha layout · 1st cross road.

laying for CSB varaha layout 2nd cross road 3rd cross road 4th cross road.

laying for WMM Birdu layout 1st cross road. 2nd cross road.

NEMZEN CONSULTANT Bangalore

15/10/2020

laying flagging course jarahalli layout 2nd cross road.

laying of C.E.B varhalli layout 5th cross 6th cross road.

laying of w.m.m. Bandu layout 3rd cross road.

16/10/2020

providing for SSM culvert wall Kattigenahalli 2nd main road.

laying of flagging course varhalli layout 3rd cross road.

laying C & B shivshankar layout 1st cross road.

NEWZEN CONSULTANT Bangalore

17/10/2020

laying of flagging course varha layout 4th cross road.

laying GSB shivashankar 2nd, 3rd cross road.

laying of WBM Varha layout 1st cross road.

18/10/2020

laying of flagging course varha layout 5th crossroad.

laying of GSB shiva 4th cross road.

laying of WBM varha layout 2nd crossroad 3rd cross road.

NEWZEN CONSULTANT ★ Bangalore ★

19/10/2020

Leying for pcc shivashankar layout 1st cross road.

Laying of GSB Kattigenhal 1st. Crass, 2nd crass road.

leying of wmm varha layout 4th. cross road 5th cross road.

20/10/2020

leyingos Pcc shivashankara 2nd cross road.

leying of GSB Sainagar 1st cross road 2nd cross road

Leying of WMM varha layout 5th cross road.

NEMZEN CONSULTANT ★ Bangalore ★

21/10/2020

Excavated for Alpha school road.

laying of pcc shivashankar layout 3rd cross road.

laying of GSB Alpha school road.

laying of PMM shivashaka 1st cross road.

22/10/2020

Excavated for Alpha school road.

laying of pcc shivashankar layout 4th cross road.

laying of GSB Alpha school road.

laying of PMM shivashaka 2nd cross road.

NEMZEN COMPOUND Bangalore

26/10/2020

laying of flagging coping concrete
Bindu layout 1st cross road

laying of GSB Alpha
school road 2

laying of WMM shivshakti
layout 3rd cross road

30/10/2020

laying of flagging coping concrete
Bindu layout 2nd, 3rd Crossroad

laying of Alpha school
road in 3

laying of WMM in
Kattigenahalli 1st
cross road

NEWZEN CONSULTANT Bangalore

1/11/2020

laying of flagging coping varaha layout
1st cross road

laying M20 concrete
in drain

leying of GSB Alpha scha
road &
leying of WMM Kattigenhal
2nd cross road

2/11/2020

leying varaha layout 2nd; 3rd
cross road.

laying of WMM
1st Shivagar layout
cross road

NEWZEN CONSULTANTS ★ Bangalore

3/11/2020

laying of pcc coping varha layout 5th, 6th cross road

laying of GSB Krishna Grander main road

laying of WMM Shivnagar 2nd cross road

4/11/2020

laying of pcc coping varha layout ; Shivashankar layout 1st, 2nd cross road.

laying of GSB Kattigen - halli 2nd ϕ main road.

laying of GSB, WMM Alpha school

NEWZEN CONSULTANT ★ Bangalore ★

7/11/2020

laying of pcc Shivgshankar layout 3rd, 4th cross road

laying of Dense bitumen macadam in Kattigenhalli main rad

laying of ~~GSI~~ WMM alpha school road

1/12/2020

laying flogging coures bottom. road. Kattigenhali. 1st crossroad 2nd cross road

laying of WMM Krishana garder road.

laying of DBM gri Krishna garder main rd.

NEWZEN CONSULTANT Bangalore

10/11/2020

laying of pcc Srinagar cross road, 1st cross road,

laying of DBM Srikrishna garden cross road A
cross road B
cross road C
cross road D
Sri Krishna garden cross road E

18/11/2020

laying of pcc Srinagar 2nd cross road.

laying of of BC Kathiga-hali main road

20/11/2020

laying of BC Sri Krishna garden main road, A Sri Krishna B, C

NEWZEN CONSULTANTS Bangalore

17/2/-2021

laying of M20 concrete wall for drain. Sri Krishna Garden maind road LHS,

18/2/2021

laying flagging course coping Srinagar LHS, RHS

19/2/2021

laying flagging course coping Alpha school road.

23/02/2021

laying of GSB Bindu layout cross road, Kattigenhalli mevindrad.

25/02/2021.

laying of GSB Sri Krishan

NEWZEN CONSULTANT ★ Bangalore ★

garden road. A, B, C, D

21/03/2021

laying of WMM Binder layout ; Kattigenhalli layout

15/03/2021

laying of WMM Kattigenhalli road to golanthalli road.

19/05/2021

laying of DBM Kattigenhalli

NEWZEN CONSULTANTS ★ Bangalore

25/05/2021

Laying of DBM Srikrishna garden main road. A B, C, D, E.

9/06/2021

Laying of BC Kattigen-halli main road Srikrishna main road.

13/06/2021

Laying of BC Srikrish-ana garden cross A, B, C, D, E

NEWZEN CONSULTANT ★ NEWZEN ★ Bangalore